

City of Detroit
Kwame M. Kilpatrick
Mayor

Detroit City Council

Janice M. Winfrey
City Clerk

Detroit Water and Sewerage
Department

Board of Water Commissioners

Anthony Adams, Esq.
Interim Director

fast

Project Information Line
877.329.5858
or
dwsd.org

MACOMB INTERCEPTOR SEWER REPAIRS PROJECT UPDATE MAY/JUNE 2008

The Detroit Water and Sewerage Department and NTH Consultants have selected Inland Waters Pollution Control as the contractor to perform the Macomb County Sewer System Repairs Project. Based on the current schedule and project status, the project should be completed by the end of November 2008 and is currently approximately 70 percent complete.

During the months of May and June 2008, work consisted of continuing construction of a large flow control structure into the sewer on Garfield Road just north of 15 Mile Road. Excavation has been completed and finished concrete was placed through July. Work has begun within the sewer in this area. The northbound curb lane of Garfield Road was closed for this construction.

Along with continued work at the flow control structure, the contractor began working from a finished shaft in the south 15 Mile Road Right-Of-Way. The contractor has been working within the sewer placing cement grout through the sewer liner. Coating of the liner began in early July. Intermittent lane closures of the eastbound 15 Mile Road curb at the shaft location will be on-going to allow this work.

Flow control measures in the sewer consist of daily shutdowns of the Clintondale Pumping Station. These measures do not affect the public as the sewer facilities are reactivated before flows become critical.

DWSD will provide monthly written updates as appropriate throughout the repair period to keep all property and community members fully informed of the progress. Information on project updates and details can be obtained by calling the Project Information Line at 877.329.5858 or on DWSD's Web site at dwsd.org.

